

Ouray County - CR 17 Road Rockslide Draft Mitigation Schedule

Task Name	Duration	Start	Finish	July 2019																															August 2019																														
				16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12				
Recon by AIM	2 days	Mon 6/17/19	Tue 6/18/19	■ Recon by AIM																																																													
Mitigation Planning Meeting	1 day	Thu 6/20/19	Thu 6/20/19	◆ Mitigation Planning Meeting																																																													
Preliminary Mitigation Plan and Design Development	7 days	Thu 6/20/19	Fri 6/28/19	■ Preliminary Mitigation Plan and Design Development																																																													
Set Up Berm and Catchment Fence Zone 1 and Zone 2 Scaling	5 days	Mon 6/24/19	Fri 6/28/19	■ Set Up Berm and Catchment Fence; Zone 1 and Zone 2 Scaling																																																													
Final Mitigation Plan and Design	6 days	Sat 6/29/19	Fri 7/5/19	■ Final Mitigation Plan and Design																																																													
Permanent Rock Bolting	25 days	Mon 7/8/19	Fri 8/9/19	■ Permanent Rock Bolting																																																													
Hilfiker Wall Repair Road Rebuilding	5 days	Mon 8/5/19	Fri 8/9/19	■ Hilfiker Wall Repair; Road Rebuilding																																																													